

Installation Checklist

Installation Technician:		Reseller Company Name:	
End User Company:		SCA Serial Number:	
Date:			

This checklist is to be filled out when installing an SCA. Mark a successfully completed task with a "Y" in the first column. If the answer is "No" to any questions stop the installation process and contact PADT immediately for support.

Y/N	#	Task	Comments
	1	Inspect shipping container for damage.	
	2	Remove Contents from Shipping container. Remove User's Manual and verify contents against list in manual.	
	3	Place system in appropriate location based upon recommendations and warnings in the User's Manual.	
	4	Check that nozzle and filter are secure.	
	5	Check that basket fits correctly in tub and rests on basket supports as described in the User's Manual.	
	6	Plug the unit into the wall and turn on. Verify that all displays and indicator lights are on. Turn off power and unplug unit when complete.	
	7	Fill the tank with warm water per the instructions in the User's Manual, leaving the level below the lower level sensor	
	8	Plug system into the wall and turn on.	
	9	Verify that fill level indicators shows low level.	
	10	Add warm water to the system until the high level indicator lights.	
	11	Carefully remove excess water until both high and low indicators are off.	
	12	Verify that timer works by pressing timer buttons to increase and decrease time on timer. Set timer to 3 hours and press set button.	
	13	Verify that temperature indicator shows a reasonable temperature value.	
	14	Check system for leaks.	
	15	Engage pump by pressing start button.	
	16	Recheck system for leaks and also check for unusual vibration or noise.	
	17	While system is at operating temperature, inspect system for any problems and make sure electronic displays are working properly.	
	18	Run until system reaches operating temperature of 70°C.	
	19	While the unit reaches temperature, review manual with end user.	
	20	Turn off unit and verify that all systems stop and are off.	
	21	Verify that nozzle is still attached and that there are no leaks.	
	22	Review operation with end user one last time.	
	23	Fill out registration form and sign.	



SCA-ERM2008100600-02

PADT, Inc.
 V 1-8000-293-PADT
 V (480) 813-4884
 F (480) 813-4807
www.DimensionSCA.com

Registration Form

End User Company Name:		Date:	
------------------------	--	-------	--

This registration form is to be filled out by the installing technician and/or the end user. Please send the completed form to PADT via FAX (480-813-4807) or scanned then e-mailed (support@dimensionzca.com). You may also register online at www.DimensionSCA.com/register.html

Install Information

SCA Model Number:		SCA Serial Number:	
Reseller Company Name:		Technician Name:	
Physical Address of Unit:			

SCA Support Contact Information

Company Name:		Division:	
Contact's Name:		Contact's Title:	
Contact's Mailing Address:		Contact's Phone:	
Same as Physical Address? Yes / No		Contact's Mobile:	
		Contact's FAX:	
		Contact's E-Mail:	

Primary User Information

Contact's Name:		Contact's Title:	
Contact's Mailing Address:		Contact's Phone:	
Same as Physical Address? Yes / No		Contact's Mobile:	
		Contact's FAX:	
		Contact's E-Mail:	

Other User Information

Contact's Name		Contact's e-mail:	
Contact's Name		Contact's e-mail:	
Contact's Name		Contact's e-mail:	
Contact's Name		Contact's e-mail:	

The undersigned agree that the SCA system identified on this form was installed and inspected as specified in the manual and checklist.

	End User	Reseller
Signature:		
Full Name (please print):		
Title:		
Date:		



SCA-ERM2008100600-02

PADT, Inc.
 V 1-8000-293-PADT
 V (480) 813-4884
 F (480) 813-4807
www.DimensionSCA.com